

BLD Contract 30252

Updates received 9.9.24

(~95% COMPLETE)

1300 S Rendon – Install mainline CIPP ASAP. Scheduled, material ordered.

SR @198 on Jeanette on schedule - ~2 weeks out; CIPP Main Line added scheduled post repair/CCTV

Restoration on going next 2 weeks

WATER LEAK(s): 4500 Euphrosine St – Active water leak that is impacted final repair on this contract, CIPP, and restoration. We believe a large diameter water line is leaking in this area given the amount of water the street is holding.

The work that remains on restoration are completing the full line segments that were up scoped from interim pavement to full depth/full width restoration – The current contract completion date is scheduled for 9/13/2024 but with the added work and FCOs we will request ~45-75 days to complete added repairs (Jeanette emergency repair)/restoration. This does not include the currently proposed Dante St line segment possibly going under this contract for future work.

4200 Thalia St - On-going (excavated/graded); Finish this area once water leak repaired– Scheduled to finish 10/15/24

1400 S Gayoso St – On going (forming, pouring) - Scheduled to finish 10/15/24

4400 Thalia St – On-going (excavated/graded); Finish this area - Scheduled to finish 10/15/24

1700 S Salcedo St – On going (forming, pouring) - Scheduled to finish 10/15/24

Remaining Sewer work: Point repair 4500 Euphrosine St went to layout this repair and our superintendent sent photos of an active water leak current flooding the roadway. We are unable to complete our Point Repair and proceed with the final repair given condition of area with water leak.

Begin Manhole Rehab efforts (Vertical adjustments, Replace Frame and Covers)