

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30252, Carrollton Basin No. 11

Submitted By: Korey Clement

Submission Date: 11/15/24

Time Period Covered: 11/15/24-11/29/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/15/24-11/29/24	4200 Thalia St	Restoration	Site cleanup – C&M
11/15/24-11/29/24	1700 S Salcedo	Restoration	Pouring, Site cleanup – C&M
11/15/24-11/29/24	4500 Eve St	Restoration	Pouring, Site cleanup – C&M
11/15/24-11/29/24	4500 Euphrosine	CCTV to determine if leaks have been fixed in the area, also scope of PR	On-Going (segment holding 12' of water as of 11/15/24) - BLD

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 97% COMPLETE