

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30252, Carrollton Basin No. 11

Submitted By: Nicholas Dupaquier

Submission Date: 4/11/25

Time Period Covered: 4/11/25-4/25/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/11/25-4/25/25	4500 Euphrosine	Dig to reinstate service at 75' / Spot Repair	Plan to mobilize 4/14/25 - BLD
4/11/25-4/25/25	Jeanette St (ADDED WORK)	Restoration	TBD – C&M

**MH rehab on-going**

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**