

Two-Week Look-Ahead Schedule

Contractor: BLD Services LLC

Project Name and Number: #30252, Carrollton Basin No. 11

Submitted By: Nicholas Dupaquier

Submission Date: 7/11/25

Time Period Covered: 7/11/25-7/25/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
7/11/25-7/25/25	4500 Euphrosine	Restoration	Forming/ pouring week of 7/14/25– C&M
7/11/25-7/25/25	Jeanette St (ADDED WORK)	Restoration	Site cleanup – C&M

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 99% COMPLETE