

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Nicholas Dupaquier

Submission Date: 5/16/25

Time Period Covered: 5/16/25-5/30/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/16/25-5/30/25	2500 Hamilton	Restoration	Removal, forming, pouring – <b>C&amp;M</b>
5/16/25-5/30/25	4600 Erato	Restoration	Pouring, site cleanup – <b>C&amp;M</b>

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

**All original contract sewer work has been completed**