

BLD Services LLC, Contract 30253
Updated on 10/4/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/4/24-10/18/24	4600 Erato	Restoration	Not completion date – C&M
10/4/24-10/18/24	3200 Bloomingdale	Restoration	Not completion date – C&M
10/4/24-10/18/24	1300 S Telemachus	Restoration	Not completion date – C&M
10/4/24-10/18/24	3300 Pine St	Restoration	Not completion date – C&M

All digging/lining work has been completed on this contract

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

BLD TRACKING: 95% COMPLETE