

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Nicholas Dupaquier

Submission Date: 7/11/25

Time Period Covered: 7/11/25-7/25/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
7/11/25-7/25/25	2500 Hamilton	Restoration	Removal, forming, pouring – C&M
7/11/25-7/25/25	3200 Bloomingdale Ct	Restoration	Removal, forming, pouring sidewalk/ HC Ramp starting 7/16/25 - BLD

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 99% COMPLETE

All original contract sewer work has been completed