

## **BLD Contract 30254**

**Update 9.30.24**

**(~95% COMPLETE OF ORIGINAL CONTRACT)**

21” Dante St Segment moving forward – added to contract – Material ordered for installation – No schedule yet to complete work (material delivery will dictate installation)

**ALL DIGGING REPAIRS ARE COMPLETE ON THIS CONTRACT**

**WATER LEAK(s): Miro St reported to SWBNO 8/2/24, 3308 S Miro St water leak reported, Fire hydrant by Frostop reported**

Restoration On Going next 2 weeks

3600 Calhoun – Pouring pending weather

Hewes Segments – restoration underway

Vincennes Segments – Saw cut, restoration underway