

Wallace C Drennan Contract 30257

Submitted 8.19.24

Sewer Work

- 8200 Hickory (manhole-manhole)
 - Work begins 8/20/24
 - Anticipated sewer finish date – 9/10/24
- 8300 Freret (manhole-manhole)
 - Work begins 8/21/24
 - Anticipated finish date – 9/10/24
- 1800 General Ogden (manhole-manhole)
 - Work begins 8/26/24
 - Anticipated finish date – 9/17/24
 - Crew completed 9000 Cohn 8/22/24
 - Post Video scheduled for 8/27 9000 Cohn
- 8500 Hickory
 - Work began 8/5/2024
 - Anticipated completion date of 8/27/24
 - House connections to finish Friday
 - Crew moves to 1800 Leonidas next

Restoration

- 8100 Burthe
 - Binder poured 7/29/24
- 1600 Dublin
 - Curb RFI
- 8500 Hickory
 - Curb & Gutter Bottom RFI