

## Wallace C Drennan 30257

### Update 10.21.24

#### Sewer Work

- 8400 Jeannette
  - Work begins 9/30/24
  - Anticipated completion date of 10/23/24
  - Crew moving to 8300 Hickory once complete
  - Anticipate moving to 8300 Hickory 10/25
- 8200 Freret (manhole-manhole)
  - Work begins 9/30/24
  - Anticipated completion date of 10/18/24
  - Crew moving to 1000 Cambronne once complete
  - Crew begins work 10/21
- 1800 Leonidas
  - Work begins 9/27/24
  - Anticipated completion date of 10/23/24
  - Crew moving to 8600 Hickory
  - Anticipate moving to 8600 Hickory
- 1900 General Ogden
  - Perform point repair outside of manhole to allow full CCTV
  - Anticipate start date of 10/23

#### Restoration

- 8100 Burthe
  - Mill 10/21
  - Wearing 10/25
- 1800 Hollygrove
  - Fine Grade 10/25
  - Binder Pour 10/28
- 9000 Cohn
  - Removal 10/21-10/23
  - Fine Grade 10/24
  - Binder Pour 10/25
- 8300 Freret
  - Removal 10/23-10/29
- 8200 Freret

- Removal 10/30-11/1
- 8500 Hickory
  - Curb & Gutter Bottom RFI