

## Wallace C Drennan Contract 30257

Update 2/10/25 – 2/21/25

### Sewer Work

- 8600 Hickory
  - Anticipated start date 2/3
  - Anticipated completion date 2/21/25

### Restoration

- 1800 Hollygrove
  - Form & Prep 2/12
- 9000 Cohn
  - Form & Prep 2/7
- 8300 Freret
  - Fine Grade 2/10-2/13
  - Form & Prep 2/14-2/21
- 8200 Freret
  - Fine Grade 2/10-2/13
  - Form & Prep 2/14-2/21
- 8200 Hickory
  - Removal 2/12-2/18
  - Fine Grade 2/19-2/21
- 8400 Jeannette
  - Fine Grade 2/3-2/4
  - Binder Pour 2/14
- 1400 Cambronne
  - Binder 2/17