

Drennan Contract 30257

Update 2/3/25 – 2/14/25

Sewer Work

- 8600 Hickory
 - Anticipated start date 2/3
 - Anticipated completion date 2/21/25

Restoration

- 1800 Hollygrove
 - Form & Prep 2/6
- 9000 Cohn
 - Form & Prep 2/7
- 8300 Freret
 - Removal 2/3-27
 - Fine Grade 2/10-2/13
 - Form & Prep 2/14
- 8200 Freret
 - Removal 2/3-2/7
 - Fine Grade 2/10-2/13
 - Form & Prep 2/14
- 8200 Hickory
 - Form & Prep 2/3-2/4
 - Concrete Pour 2/5
 - Removal 2/10-2/14
- 8400 Jeannette
 - Fine Grade 2/3-2/4
 - Binder Pour 2/13-2/14
- 1400 Cambronne
 - Fine Grade 2/5-2/7
 - Binder 2/13-2/14