

Wallace C Drennan Contract 30258

Submitted 8.19.24

Sewer Work

- 2000 Cambronne (1 point repair) – Scheduled start date 8/23
- 8300 Spruce (Pre-CCTV Under Review)
- Post Video scheduled for 8/27 on 2200 Dante & 2300 Dante

Lining

- 2300 Cambronne
- 8200 Neron
- 2300 Dublin

Restoration

- 8100 Panola
 - Removal 8/12
 - Prep 8/14-8/15
 - Concrete Pour 8/21
- 8500 Spruce
 - Remove Driveway 8/16
 - Prep Driveway 8/19-8/20
 - Concrete Pour 8/27
- 8300 Sycamore
 - Removal, Exc, Base Course 8/14
 - Prep 8/16
 - Concrete Pour 8/27
- 8500 Sycamore
 - Removal, Exc, Base Course 8/19-8/20
- 8100 Spruce
 - Removal, Exc, Base Course 8/23
- 8500 Panola
 - Removal, Exc, Base Course 8/21-8/22

ON GOING WORK

- Post Repair CCTV

CURRENT UNRESOLVED ISSUES

- **Water leak(s):** Sewer Collapse @ Dante/Cohn; 8517 Spruce Water Leak (Scheduled for repair 8/23)