

Drennan Contract 30258

2 WEEK LOOKAHEAD 1/13/25 – 1/25/25

Sewer Work

- Submit Post CCTV – 8300 Spruce / 2200 Dante

Lining

- 2000 Cambronne
- 2200 Cambronne

Restoration

- 8300 Sycamore
 - Wearing 1/14
- 8500 Sycamore
 - Wearing 1/15
- 2200-2300 Cambronne
 - Removal 1/13
 - Form & Prep Granite Curb 1/23-1/24
- 2000 Cambronne
 - Wearing 1/15
- 8600 Palm
 - Binder Pour 1/15
 - Removal 1/23
 - Binder Pour 1/24
- 2200-2300 Dante
 - Removal 1/14-1/17
 - Fine Grade 1/20-1/22
 - Binder Pour 1/23-1/24

ON GOING WORK

- **Post Repair CCTV**

CURRENT UNRESOLVED ISSUES

-