

Drennan Contract 30258

Update 1.27.25

Sewer Work

- Submit Post CCTV – 8300 Spruce / 2200 Dante

Lining

- 2000 Cambronne
- 2200 Cambronne

Restoration

- 8300 Sycamore
 - Wearing 1/27-1/28
 - Form & Prep 2/6
- 8500 Sycamore
 - Wearing 1/28
- 2200-2300 Cambronne
 - Removal 1/31
 - Form & Prep 2/4-2/5
- 8100 Spruce
 - Removal 1/30
- 8600 Palm
 - Removal 1/27-1/28
 - Form & Prep 1/29
 - Binder Pour 2/5
- 2200-2300 Dante
 - Removal 1/27
 - Fine Grade 1/28-1/31
 - Binder Pour 2/5-2/6

ON GOING WORK

- **Post Repair CCTV**

CURRENT UNRESOLVED ISSUES

-