

Wallace C Drennan 30258

Update 10.21.24

Sewer Work

- 8300 Spruce
 - Work began 8/30
 - Anticipated completion date – 9/27
 - CCTV performed 9/26
 - CCTV Submitted W/E 10/4
 - Sewer Work Completion Date 10/22
- Post Repair CCTV submitted for:
 - 2200 Dante
 - 2300 Dante

Lining

- 2000 Cambronne
- 2200 Cambronne

Restoration

- 8500 Spruce
 - Wearing 10/23
- 8100 Spruce
 - Wearing 10/22
- 8500 Sycamore
 - Concrete Pour 10/24
- 8500 Panola
 - Form & Prep 10/21-10/22
 - Concrete Pour 10/24
- 8300 Sycamore
 - Form & Prep 10/28-10/30
 - Concrete Pour 10/31
- 2200-2300 Cambronne
 - Removal 10/21-10/23
 - Fine Grade 10/24-10/25
 - Binder Pour 10/29-10/30
- 2000 Cambronne
 - Removal 10/24-10/25

- Binder Pour 10/30
- 2300 Dublin
 - Wearing 10/21
- 8200 Neron
 - Removal 10/28-11/1

ON GOING WORK

- **Post Repair CCTV**

CURRENT UNRESOLVED ISSUES