

Wallace C Drennan Contract 30258

Update 10/7/24 – 10/18/24

Sewer Work

- 8300 Spruce
 - Work began 8/30
 - Anticipated completion date – 9/27
 - CCTV performed 9/26
 - CCTV Submitted W/E 10/4
 - Sewer Work Completion Date 10/16
- Post Repair CCTV submitted for:
 - 2200 Dante
 - 2300 Dante

Lining

- 2300 Cambronne
- 8200 Neron

Restoration

- 8500 Spruce
 - Mill 10/10-10/11
 - Wearing 10/15
- 8100 Spruce
 - Mill 10/11
 - Wearing 10/15
- 8500 Panola
 - Pouring 10/1-10/3
- 8300 Sycamore
 - Form & Prep 10/7-10/14
 - Concrete Pour 10/15
- 2200-2300 Cambronne
 - Removal 10/10-10/16
 - Binder Pour 10/17-10/18
- 2300 Dublin
 - Mill 10/11
 - Wearing 10/15

ON GOING WORK

- **Post Repair CCTV**

CURRENT UNRESOLVED ISSUES

- **Water leak(s):** Sewer Collapse @ Dante/Cohn, estimated completion 9/27