

Fleming Construction S&WB CONTRACT 30255

2 WEEK LOOK AHEAD: 8/27/2025

Point Repairs:

- 3218 Live Oak 003/014-003/011 (8/28/25) Service Replacement

CCTV Inspections (Post-CCTV/Mandrel):

- 2800 Cherry Post cctv/mandrel 002/007-002-012 (8/28/25 -8/29/25)
- 2400 Eagle Post repair cctv 025/043-025/040 (8/28/25-8/29/25)
 - 8/29/25 will be if needed if they are unable to finish both segments on 8/28/25

Restoration:

- 2900 Cherry 002/014-002/012 (excavate & install base) (8/28/25-9/4/25)
- 8900 Colapissa 026/004-026/002(Asphalt Paving) 8/28/25
- Intersection of Colapissa & Gen Ogden (8/28/25) Pour Concrete
- Intersection of Colapissa & Cherry (8/28/25) Pour Concrete
- 9300 Colapissa 002/016-002/015 (9/2/25 – 9/5/25) Sidewalks & Driveways

CIPP Lining:

- 9300 Fig Laterals 002/021-002/020(finish remaining Laterals) 8/29/25

Lateral CCTV Inspection:

- 3100 Mistletoe 003/020-002/004 (8/29/25)
- 3700 Mistletoe 004/017-004/015 (8/29/25-9/4/25)

Water Test Valve Closure Request:

- 3300 Live Oak 003/012-003/011 (Leaking Fire hydrant needs replaced) Requested 3 weeks ago but recently resent and requested for Week of 9/2/25)
- 8900 Fig 026/016-026/014 (Request Sent 8/26/25 for Week of 9/2/25) closure to see if a closure will help get fresh water under control coming into the segment