

S&WB CONTRACT 30255 – CARROLLTON BASIN NO. 14 SEWER REHABILITATION 2
WEEK LOOK AHEAD: 9/2/2025

Point Repairs:

- None for next week unless lateral cctv finds needed repairs

CCTV Inspections (Post-CCTV/Mandrel):

- None for next week

Restoration:

- 2900 Cherry 002/014-002/012 (excavate & install base) (8/28/25-9/4/25)
- 9300 Colapissa 002/016-002/015 (9/2/25 – 9/5/25) Sidewalks & Driveways
- 9200 Colapissa 002/015-002/003 (9/2/25-9/5/25) Sidewalks & Driveways

CIPP Lining:

- 3200 Live Oak 003/014-003/011 (week of 9/2/25)
- 3000 Mistletoe 002/003-002-001 (week of 9/2/25)

Lateral CCTV Inspection:

- 3100 Mistletoe 003/020-002/004 (8/29/25-9/5/25)
- 3700 Mistletoe 004/017-004/015 (8/29/25-9/5/25)
- 9300 Forshey 003/011-003/010 (week of 9/2/25)
- 2900 Gen Ogden 026/015-026/014 (week of 9/2/25)

Water Test Valve Closure Request:

- 3300 Live Oak 003/012-003/011 (Leaking Fire hydrant needs replaced) Requested 3 weeks ago but recently resent and requested for Week of 9/2/25)
- 8900 Fig 026/016-026/014 (Request Sent 8/26/25 for Week of 9/2/25) closure to see if a closure will help get fresh water under control coming into the segment

Lateral Lining:

- 2400 Monroe (025/038-025/036)