

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30233 Carrollton Basin No. 4

Submitted By: Gregory Plaisance

Submission Date: 11/22/2024

Time Period Covered: 11/25/2024-12/6/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/25/2024	1400 S Claiborne Find and Fix	Pre CCTV	ATAKAPA
11/26/2024-11/27/2024	1200 S Genois	Roadway Restoration	BEF
11/26/2024-11/27/2024	2400/2500 Broadway	Asphalt Wearing	HRC
11/28/2024	No Work		
11/29/2024	No Work		
12/2/2024-12/4/2024	4800 Dixon	Roadway Restoration	BEF
12/3/2024	1200 S Genois	CIPP Rework	Mitchell
12/3/2024-12/4/2024	2700/2800 Eagle	Asphalt Wearing	HRC
12/4/2024	960 S Genois	CIPP Rework	Mitchell
12/5/2024-12/6/2024	1600 Norman C Francis	S/W & D/Ws	BEF
12/5/2024-12/6/2024	8600 Marks	8" CIPP	Mitchell