

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30233 Carrollton Basin No. 4

Submitted By: Gregory Plaisance

Submission Date: 12/6/2024

Time Period Covered: 12/9/2024-12/20/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/9/2024-12/13/2024	1200 S Genois	Roadway Restoration	BEF
12/9/2024-12/13/2024	4800 Dixon	Roadway Restoration	BEF
12/9/2024-12/10/2024	1100 S Dorgenois	Cut out CIPP Lift	Mitchell
12/11/2024-12/12/2024	1400 S Claiborne Ave	27" Sewer PR	HRC
12/11/2024-12/12/2024	3700 Nashville	Cut out CIPP Lift	Mitchell
12/16/2024-12/17/2024	1100 S Dorgenois	CIPP	Mitchell
12/16/2024-12/20/2024	1600 Norman C Francis	S/W & D/W	BEF
12/18/2024-12/19/2024	3700 Nashville	CIPP	Mitchell