

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30233 Carrollton Basin No. 4

Submitted By: Gregory Plaisance

Submission Date: 2/14/2025

Time Period Covered: 2/17/2025-2/28/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/17/2025-2/19/2025	1400 S Claiborne	27" CIPP	Mitchell
2/17/2025-2/21/2025	7400 Maple	Roadway Restoration	BEF
2/20/2025-2/21/2025	3800 Octavia	CIPP Rework	Mitchell
2/24/2025-2/25/2025	3700 Nashville	CIPP Rework	Mitchell
2/24/2025	1400 S Claiborne	Roadway Restoration	BEF
2/25/2025	3500 Nashville	Driveway Restoration	BEF
2/26/2025	3700 Nashville	S/W & D/W Restoration	BEF
2/27/2025-2/28/2025	3800 Octavia/5500 Hewes	Roadway Restoration	BEF