

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30233 Carrollton Basin No. 4

Submitted By: Gregory Plaisance

Submission Date: 2/21/2025

Time Period Covered: 2/24/2025-3/7/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/24/2025-2/25/2025	1400 S Claiborne	27" CIPP	Mitchell
2/24/2025-2/25/2025	7400 Maple	Roadway Restoration	BEF
2/26/2025-2/27/2025	3800 Octavia	CIPP Rework	Mitchell
2/28/2025-3/3/2025	3700 Nashville	CIPP Rework	Mitchell
2/26/2025	1400 S Claiborne	Roadway Restoration	BEF
2/27/2025	3500 Nashville	Driveway Restoration	BEF
2/28/2025	3700 Nashville	S/W & D/W Restoration	BEF
3/3/2025-3/7/2025	3800 Octavia/5500 Hewes	Roadway Restoration	BEF
3/3/2025	1200 S Genois	6" CIPP	Mitchell
3/4/2025	960 S Genois	6" CIPP	Mitchell
3/5/2025	3500 Octavia	6" CIPP	Mitchell
3/6/2025-3/7/2025	1600 Norman C Francis	6" CIPP	Mitchell