

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30233 Carrollton Basin No. 4

Submitted By: Gregory Plaisance

Submission Date: 1/31/2025

Time Period Covered: 2/3/2025-2/14/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/3/2025	3700 Nashville	Finish Cutting Lift in Liner	Mitchell
2/4/2025	1600 Norman C Francis	Lateral Launch/Identifying Sewer C/Os	Mitchell
2/5/2025	1500 Norman C Francis	Lateral Launch/Identifying Sewer C/Os	Mitchell
2/5/2025	7400 Maple	Post CCTV	Mitchell
2/5/2025-2/11/2025	6300 Fountainbleau	Roadway Restoration	BEF
2/10/2025	3700 Octavia	Top Hat Installation	Mitchell
2/11/2025	1600 Norman C Francis	Top Hat Installation	Mitchell
2/12/2025	1000 S Gayoso	Top Hat Installation	Mitchell
2/12/2025-2/14/2025	7400 Maple	Roadway Restoration	BEF
2/13/2025	1400 S Claiborne	Top Hat Installation	Mitchell
2/14/2025	1200 S Genois	Brush Reinstallments	Mitchell