

## Hard Rock Construction Contract 30256

Submitted 7.19.2024

### Sewer Rehabilitation

- 8100 Nelson St
  - CCTV and lateral (sewer house connections) launch - Wed 7/24 – Thurs 7/25
  - Mainline and service repairs – Mon 7/29 – Thurs 8/1
- 2400 Dante St
  - CCTV and lateral (sewer house connections) launch – Thurs 7/25 – Fri 7/26
  - Mainline and service repairs – Fri 8/2 – Wed 8/7

### Roadway Restoration

- 8500 Apricot St
  - Install and grade base course – Mon 7/22
  - Frame and pour curb – Mon 7/29 – Tues 7/30
  - Asphalt – Tues 7/30
  - Sidewalks and driveways – Thurs 7/25 – Tues 7/30
- 8500 Nelson St
  - Install and grade base course – Thurs 7/25 – Fri 7/26
  - Frame and pour curb – Mon 7/29 – Tues 7/30
  - Asphalt Tues 7/30 – Wed 7/31
  - Sidewalks and driveways – Fri 7/26 – Wed 7/31
- 8400 Nelson St
  - Install and grade base course – Mon 7/29 – Fri 8/2
  - Frame and pour roadway – Mon 8/5 – Fri 8/9
  - Frame and pour curb – Mon 8/12 – Fri 8/16
  - Sidewalks and driveways – Mon 8/19 – 8/23