

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Aug 11, '24							Aug 18, '24							Aug 25, '24							Sep 1, '24							Sep 8, '24							Sep 15, '24							Sep 22, '24						
							T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W
39		Remove and Install Base Course	5 days	Thu 9/12/24	Wed 9/18/24	32																																																	
40		Frame Curb and Gutter	1 day	Thu 9/19/24	Thu 9/19/24	39																																																	
41		Pour Curb and Gutter	1 day	Fri 9/20/24	Fri 9/20/24	40																																																	
42		Asphalt	1 day	Mon 9/23/24	Mon 9/23/24	41																																																	
43																																																							
44		Sewer Rehabilitation																																																					
45																																																							
46		8400 Nelson	1 day	Wed 9/11/24	Wed 9/11/24																																																		
47		Mainline Repair	1 day	Wed 9/11/24	Wed 9/11/24																																																		

Project: 30256 Two Week Look Date: Fri 9/6/24	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

Page 2