

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30256 Carrollton Basin No. 15

Submitted By: Gregory Plaisance

Submission Date: 12/18/2024

Time Period Covered: 12/16/2024-12/27/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/16/2024	8300 Pritchard	8" Sewer PR Rework	HRC
12/16/2024	8400 Nelson	Form S/W and D/W	HRC
12/16/2024	2600 Dublin	S/W and D/W Pour	HRC
12/16/2024-12/17/2024	8200 Nelson	Asphalt Binder	HRC
12/17/2024-12/18/2024	2400 Dante	SHCs	HRC
12/17/2024	2600 Dublin	Wreck and Backfill	HRC
12/18/2024	8400 Nelson	Curb, S/W, and D/W Pour	HRC
12/19/2024	8400 Nelson	Wreck and Backfill	HRC
12/20/2024	8200 Nelson	Asphalt Wearing	HRC
12/23/2024	8100 Nelson	8" Sewer PR	HRC
12/24/2024-12/25/2024	Christmas Break	No Work	No Work
12/26/2024-12/27/2024	2900 Joliet	8" Sewer Main	HRC