

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30256 Carrollton Basin No. 15**

**Submitted By: Gregory Plaisance**

**Submission Date: 7/21/2025**

**Time Period Covered: 7/21/2025-8/1/2025**

---

### Planned Work Activities

| Date                | Block Number and Street Name            | Work to be Performed  | Notes                 |
|---------------------|-----------------------------------------|-----------------------|-----------------------|
| 7/21/2025           | 8300 Pritchard                          | Sinkhole & Water Leak | HRC                   |
| 7/21/2025           | 3100 Cambronne, 2900 Joliet, 2400 Dante | Wreck and Backfill    | HRC                   |
| 7/22/2025           | 2900 Joliet                             | Post CCTV             | Premium Environmental |
| 7/23/2025-7/25/2025 | 2900 Joliet                             | Asphalt Patches       | HRC                   |
| 7/24/2025           | 8100 Nelson                             | Asphalt Wearing       | HRC                   |
| 7/28/2025           | 2900 Joliet                             | 8" CIPP               | BLD                   |
| 7/29/2025           | 2900 Joliet                             | 6" CIPP               | BLD                   |
| 7/30/2025           | 8300 Pritchard                          | Asphalt Wearing       | C&M                   |
| 7/31/2025-8/1/2025  | 2900 Joliet                             | Mill & Overlay        | C&M                   |
|                     |                                         |                       |                       |