

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30256 Carrollton Basin No. 15

Submitted By: Gregory Plaisance

Submission Date: 1/14/2025

Time Period Covered: 1/13/2025-1/24/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/13/2025	500 Lowerline	SMH	HRC
1/16/2025	8100 Nelson	Extend PR to DSMH	HRC
1/16/2025	2400 Dante	Excavate 12" Water Main for Insertion Valve Installation	HRC
1/17/2025	2400 Dante	Insertion Valve Installation *Waiting on Confirmation*	Level A & HRC
1/17/2025	8100 Pritchard	Fix Infiltration in DSMH	HRC
1/20/2025-1/24/2025	2900 Joliet	8" Sewer Main	HRC
1/20/2025	8100 Nelson	Lateral Launch	Premium Environmental
1/21/2025	8300 Palmetto	Lateral Launch	Premium Environmental
1/22/2025	8300 Pritchard	Post CCTV	Premium Environmental
1/22/2025	3500 Dante	Post CCTV	Premium Environmental
1/23/2025	8400 Nelson	Post CCTV	Premium Environmental
1/23/2025	8500 Nelson	Post CCTV	Premium Environmental
1/24/2025	400 Lowerline	Post CCTV	Premium Environmental