

**Two-Week Look-Ahead Schedule**

**Contractor: Hard Rock Construction**  
**Project Name and Number: 30256 Carrollton Basin No. 15**  
**Submitted By: Gregory Plaisance**  
**Submission Date: 1/27/2025**  
**Time Period Covered: 1/27/2025-2/7/2025**

**Planned Work Activities**

Date	Block Number and Street Name	Work to be Performed	Notes
1/27/2025	8400 Nelson	Joliet & Nelson Intersection Restoration	HRC
1/27/2025-1/28/2025	8300 Fig	8" CIPP	Mitchell
1/27/2025-1/29/2025	8100 Nelson	8" Sewer Main Installation	HRC
1/30/2025-2/3/2025	8100 Nelson	SHCs	HRC
1/28/2025-1/30/2025	8400 Nelson	Cambronne & Nelson Intersection Restoration	HRC
1/29/2025-2/7/2025	2900 Joliet	8" Sewer Main Installation	HRC
1/31/2025-2/7/2025	3100 Cambronne	Roadway Restoration	HRC