

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction
Project Name and Number: 30256 Carrollton Basin No. 15
Submitted By: Gregory Plaisance
Submission Date: 10/4/2024
Time Period Covered: 10/7/2024-10/18/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/7/2024	2400 Dante	Sewer Full Line Replacement	HRC
10/7/2024	8500 Nelson	Roadway Restoration	HRC
10/14/2024	2400 Dante	Sewer House Connections	HRC
10/15/2024	8100 Apple	Manhole Rehabilitation (035-025)	Premium Environmental
10/15/2024	8300 Nelson	Manhole Rehabilitation (035-036)	Premium Environmental
10/16/2024	8100 Belfast	Manhole Rehabilitation (035-056)	Premium Environmental
10/16/2024	3000 Cambronne	Manhole Rehabilitation (036-020)	Premium Environmental
10/17/2024	8400 Forshey	Manhole Rehabilitation (037-043)	Premium Environmental
10/17/2024	8300 Palm	Manhole Rehabilitation (037-062)	Premium Environmental
10/18/2024	9400 Oleander	Manhole Rehabilitation (037-063)	Premium Environmental