

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30256 Carrollton Basin No. 15

Submitted By: Gregory Plaisance

Submission Date: 12/6/2024

Time Period Covered: 12/9/2024-12/20/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/9/2024	8400 Nelson	8" PCCP & Curb	HRC
12/9/2024-12/10/2024	8300 Pritchard	8" Sewer PR	HRC
12/9/2024	2600 Dublin	Form S/W & D/W	HRC
12/11/2024	8100 Nelson	8" Sewer PR	HRC
12/10/2024-12/13/2024	3100 Cambronne	Roadway Restoration	HRC
12/16/2024	8200 Nelson	Asphalt Binder	HRC
12/16/2024-12/17/2024	400 Lowerline	SMH	HRC
12/17/2024	2600 Dublin	Pour S/W & D/W	HRC
12/18/2024	400 Lowerline	SHC	HRC
12/19/2024-12/20/2024	400 Lowerline	8" Sewer PR	HRC