

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30256 Carrollton Basin No. 15

Submitted By: Gregory Plaisance

Submission Date: 3/21/2025

Time Period Covered: 3/24/2025-4/4/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/24/2025	400 Lowerline	Repair Irrigation	HRC
3/24/2025-3/28/2025	8100 Nelson	Roadway Restoration	HRC
3/25/2025	3500 Dante	D/W Pour	HRC
3/28/2025-4/4/2025	2900 Joliet	Sewer Point Repairs	HRC
3/31/2025	3500 Dante	Asphalt Wearing Course	HRC
3/31/2025-4/4/2025	2400 Dante	Roadway Restoration	HRC
4/1/2025	3100 Cambronne	Asphalt Binder Course	HRC
4/2/2025	3100 Cambronne	Asphalt Wearing Course	HRC