

## Two-Week Look-Ahead Schedule

**Contractor:** Hard Rock Construction

**Project Name and Number:** 30256 Carrollton Basin No. 15

**Submitted By:** Gregory Plaisance

**Submission Date:** 5/12/2025

**Time Period Covered:** 5/12/2025-5/23/2025

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/12/2025	8100 Nelson	Curb Pour/Asphalt Binder	HRC
5/13/2025	3100 Cambronne	Asphalt Wearing	HRC
5/14/2025	8300 Pritchard	Asphalt Binder	HRC
5/14/2025	2900 Joliet	Asphalt Binder	HRC
5/14/2025	2900 Dante	Asphalt Binder	HRC
5/15/2025-5/16/2025	8300 Pritchard	Curb & Gutter Form & Pour	HRC
5/19/2025	8300 Pritchard	Asphalt Wearing	HRC
5/20/2025	2900 Joliet	Asphalt Wearing	HRC
5/20/2025	2900 Dante	Asphalt Wearing	HRC
5/22/2025	2900 Joliet	8" CIPP	Mitchell