

## Hard Rock Construction Contract 30259

Submitted 7.19.2024

### Sewer Rehabilitation

- 3800 Mistletoe St
  - Sewer main installation – Mon 7/22 – Fri 7/26
  - Sewer house connections – Mon 7/29 – Fri 8/2
- 4200 Eagle St
  - Sewer main installation – Mon 7/22 – Fri 7/26
  - Sewer house connections – Mon 7/29 – Fri 8/2
- 2000 Fern St
  - Sewer main installation – Mon 7/22 – Fri 7/26
  - Sewer house connections – Mon 7/29 – Fri 8/2
- 600-1200 Broadway St
  - Bayou Tree – Mon 7/29 – Fri 8/2
  - All Star Electric – Mon 7/29 – Fri 8/2
- 9100 Dixon St
  - Mainline and service point repairs – Mon 7/22 – Fri 8/2

### CCTV

- 3800 Eagle St
  - Lateral (sewer house connections) Launch – Wed 7/24
- 4000 Eagle St
  - Lateral (sewer house connections) Launch – Thurs 7/25
- 9000 Peach St
  - Lateral (sewer house connections) Launch – Fri 7/26
- 3100 Pine St
  - Lateral (sewer house connections) Launch – Mon 7/29
- 3700 Clara St
  - Lateral (sewer house connections) Launch – Tues 7/30
- 2600 S Derbigny St
  - Lateral (sewer house connections) Launch – Wed 7/31
- 9100 Peach St
  - Lateral (sewer house connections) Launch – Thurs 8/1