

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Sep 1, '24							Sep 8, '24							
							T	W	T	F	S	S	M	T	W	T	F	S	S	M	T
1	?	30259 Carrollton Basin No. 18																			
2	?																				
3	?	Two Week Look Ahead	10 days	Mon 9/9/24	Fri 9/20/24																
4	?																				
5	?	Sewer Rehabilitation																			
6	?																				
7	?	1200 Broadway	1 day	Wed 9/11/24	Wed 9/11/24																
8	?	Post CCTV	1 day	Wed 9/11/24	Wed 9/11/24																
9	?																				
10	?	1100 Broadway	4 days	Mon 9/9/24	Thu 9/12/24																
11	?	Mainline and Service Point Repair	3 days	Mon 9/9/24	Wed 9/11/24																
12	?	Post CCTV	1 day	Thu 9/12/24	Thu 9/12/24																
13	?																				
14	?	1000 Broadway	7 days	Thu 9/12/24	Fri 9/20/24																
15	?	Mainline Repair	3 days	Thu 9/12/24	Mon 9/16/24	11															
16	?	Saddle Repairs	2 days	Tue 9/17/24	Wed 9/18/24	15															
17	?	SHCs	2 days	Thu 9/19/24	Fri 9/20/24	16															
18	?																				
19	?	3900 Hollygrove	3 days	Thu 9/12/24	Mon 9/16/24																
20	?	Mainline Repairs	3 days	Thu 9/12/24	Mon 9/16/24																
21	?																				
22	?	3400 Clara	8 days	Tue 9/17/24	Thu 9/26/24																
23	?	Mainline Repairs	8 days	Tue 9/17/24	Thu 9/26/24	20															
24	?																				
25	?	Roadway Restoration																			
26	?																				
27	?	2000 Fern	10 days	Mon 9/9/24	Fri 9/20/24																
28	?	Remove Asphalt	4 days	Mon 9/9/24	Thu 9/12/24																
29	?	Install Base Course	4 days	Fri 9/13/24	Wed 9/18/24																
30	?	Asphalt	2 days	Thu 9/19/24	Fri 9/20/24	29															
31	?																				
32	?	CCTV																			
33	?																				
34	?	3900 Mistletoe	1 day	Mon 9/9/24	Mon 9/9/24																
35	?	Post CCTV	1 day	Mon 9/9/24	Mon 9/9/24																
36	?	2600 S Derbigny	1 day	Tue 9/10/24	Tue 9/10/24																
37	?	Post CCTV	1 day	Tue 9/10/24	Tue 9/10/24	35															

Project: 30259 Two week Look
Date: Fri 9/6/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Sep 1, '24							Sep 8, '24								
							T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W
38		Lateral Launch	1 day	Tue 9/10/24	Tue 9/10/24	35																
39		3800 Leonidas	1 day	Wed 9/11/24	Wed 9/11/24																	
40		Post CCTV	1 day	Wed 9/11/24	Wed 9/11/24	37																
41		Lateral Launch	1 day	Wed 9/11/24	Wed 9/11/24	37																
42		3800 Hamilton	1 day	Thu 9/12/24	Thu 9/12/24																	
43		Post CCTV	1 day	Thu 9/12/24	Thu 9/12/24	40																
44		Lateral Launch	1 day	Thu 9/12/24	Thu 9/12/24	40																
45		9100 Dixon	1 day	Fri 9/13/24	Fri 9/13/24																	
46		Post CCTV	1 day	Fri 9/13/24	Fri 9/13/24	43																
47		Lateral Launch	1 day	Fri 9/13/24	Fri 9/13/24	43																



Project: 30259 Two week Look
 Date: Fri 9/6/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			