

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30259 Carrollton Basin No. 18**

**Submitted By: Gregory Plaisance**

**Submission Date: 12/18/2024**

**Time Period Covered: 12/16/2024-12/27/2024**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/16/2024	600 Broadway	SHC	HRC
12/16/2024-12/17/2024	9000 Dixon	Roadway Restoration	HRC
12/16/2024	1200/1100 Broadway	Form for 8" PCCP	HRC
12/17/2024	3800 Hamilton	8" Sewer PR	EFT
12/17/2024	1200/1100 Broadway	Density Test	BEF
12/18/2024-12/20/2024	2100 Fern	8" Sewer PR	EFT
12/19/2024	1200/1100 Broadway	8" PCCP Pour	BEF
12/20/2024-12/27/2024	1000 Broadway	Roadway Restoration	BEF
12/23/2024-12/27/2024	2600 S Derbigny	8" Sewer PR	EFT
12/23/2024-12/27/2024	700 Broadway	21" Sewer Main	HRC
12/24/2024-12/25/2024	Christmas Break	No Work	No Work