























ID	Task Mode	Task Name	Duration	Start	Finish	Sep 1, '24							Sep 8, '24						
						T	W	T	F	S	S	M	T	W	T	F	S	S	M
1		30259 Carrollton Basin No. 18																	
2																			
3		Two Week Look Ahead	9 days	Tue 8/27/24	Fri 9/6/24														
4																			
5		Sewer Rehabilitation																	
6																			
7		1200 Broadway	3 days	Wed 8/28/24	Fri 8/30/24														
8		Mainline Point Repairs	2 days	Wed 8/28/24	Thu 8/29/24														
9		Post CCTV	1 day	Fri 8/30/24	Fri 8/30/24														
10																			
11		1100 Broadway	1 day	Fri 8/30/24	Fri 8/30/24														
12		Post CCTV	1 day	Fri 8/30/24	Fri 8/30/24														
13																			
14		600 Broadway	9 days	Tue 9/3/24	Fri 9/13/24														
15		Mainline Point Repair	9 days	Tue 9/3/24	Fri 9/13/24														
16																			
17		700 Broadway	4 days	Tue 9/3/24	Fri 9/6/24														
18		Mainline Sewer	4 days	Tue 9/3/24	Fri 9/6/24														
19																			
20		Roadway Restoration																	
21																			
22		2000 Fern	8 days	Tue 9/3/24	Thu 9/12/24														
23		Remove Asphalt	4 days	Tue 9/3/24	Fri 9/6/24														
24		Install Base Course	4 days	Mon 9/9/24	Thu 9/12/24														
25																			
26		CCTV																	
27																			
28		3900 Mistletoe	1 day	Tue 9/3/24	Tue 9/3/24														
29		Post CCTV	1 day	Tue 9/3/24	Tue 9/3/24														
30		2600 S Derbigny	1 day	Tue 9/3/24	Tue 9/3/24														
31		Post CCTV	1 day	Tue 9/3/24	Tue 9/3/24														
32		Lateral Launch	1 day	Tue 9/3/24	Tue 9/3/24														
33		3800 Leonidas	1 day	Wed 9/4/24	Wed 9/4/24														
34		Post CCTV	1 day	Wed 9/4/24	Wed 9/4/24														
35		Lateral Launch	1 day	Wed 9/4/24	Wed 9/4/24														
36		3800 Hamilton	1 day	Thu 9/5/24	Thu 9/5/24														
37		Post CCTV	1 day	Thu 9/5/24	Thu 9/5/24														
38		Lateral Launch	1 day	Thu 9/5/24	Thu 9/5/24														

Project: 30259 Two week Look
Date: Tue 8/27/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	 Task Mode	Task Name	Duration	Start	Finish	T	W	T	F	S	Sep 1, '24	M	T	W	T	F	S	Sep 8, '24	M	T	W	T	F
39		9100 Dixon	1 day	Fri 9/6/24	Fri 9/6/24																		
40		Post CCTV	1 day	Fri 9/6/24	Fri 9/6/24																		
41		Lateral Launch	1 day	Fri 9/6/24	Fri 9/6/24																		

Project: 30259 Two week Look
Date: Tue 8/27/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone	