

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 10/25/2024

Time Period Covered: 10/28/2024-11/8/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/28/2024	1200-1000 Broadway	Clean and Dress Up	HRC
10/28/2024	3800 Mistletoe	Forming Up for 8" PCCP	HRC
10/29/2024-10/30/2024	4200 Eagle	Sewer Main Reworks	HRC
10/30/2024-11/1/2024	1200 Broadway	Roadway Restoration	BEF
10/30/2024	2100 Fern	(1) Lateral Launch	ATAKAPA
10/30/2024	7200 Nelson	Lateral Launch	ATAKAPA
10/30/2024	7100 Nelson	Post CCTV	ATAKAPA
10/31/2024	4200 Eagle	Clean and Dress Up	HRC
11/4/2024	2100 Fern	SPRs	EFT
11/4/2024	9100 Dixon	Post CCTV and (1) Lateral Launch	ATAKAPA
11/4/2024	3900 Hollygrove	Post CCTV and (1) Lateral Launch	ATAKAPA
11/4/2024	1100 Broadway	Roadway Restoration	BEF
11/5/2024	2600 S Derbigny	Post CCTV and (2) Lateral Launches	ATAKAPA
11/6/2024	3800 Hamilton	Post CCTV and (1) Lateral Launch	ATAKAPA
11/6/2024	7300 Colapissa	(1) Lateral Launch	ATAKAPA
11/7/2024	3400 Clara (116-068)	Post CCTV & (3) Lateral Launches	ATAKAPA
11/7/2024	3400 Clara (116-058)	Post CCTV & (7) Lateral Launches	ATAKAPA
11/8/2024	1900 Fern	Sewer Point Repair	Verizon & EFT