

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30259 Carrollton Basin No. 18**

**Submitted By: Gregory Plaisance**

**Submission Date: 10/4/2024**

**Time Period Covered: 10/7/2024-10/18/2024**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/7/2024	1000 Broadway	24" Saddle Installation	HRC
10/7/2024	2600 S Derbigny	Lateral Launch	ATAKAPA
10/8/2024	7200 Nelson	Lateral Launch	ATAKAPA
10/9/2024	1000 Broadway	Sewer House Connection	HRC
10/9/2024	7100 Nelson	Lateral Launch	ATAKAPA
10/9/2024	3800 Mistletoe	Roadway Restoration	HRC
10/10/2024	1000 Broadway	24" Saddle Installation	HRC
10/10/2024	3700 Clara	Post CCTV & Lateral Launch	ATAKAPA
10/11/2024	1000 Broadway	Sewer House Connection	HRC
10/11/2024	3700 Clara	Post CCTV & Lateral Launch	ATAKAPA
10/14/2024	1100 Broadway	Rework Sewer PR	HRC
10/15/2024	1200/1100/1000 Broadway	Post CCTV	ATAKAPA
10/15/2024	3400 Clara	Post CCTV & Lateral Launch	ATAKAPA
10/16/2024	600 Broadway	Sewer PR	HRC
10/16/2024	9100 Peach	Lateral Launch	ATAKAPA
10/17/2024	9000 Peach	Lateral Launch	ATAKAPA
10/18/2024	4000 Eagle	Pre CCTV & Lateral Launch	ATAKAPA