

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 12/6/2024

Time Period Covered: 12/9/2024-12/20/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/9/2024	3900 Hollygrove	SPR	EFT
12/9/2024-12/10/2024	600 Broadway	21" Sewer PR	HRC
12/9/2024-12/10/2024	1000-1200 Broadway	Form 8" PCCP	BEF
12/10/2024	3800 Hamilton	SPR	EFT
12/11/2024	9100 Dixon	SPR	HRC
12/11/2024	1200-1100 Broadway	8" PCCP	BEF
12/11/2024-12/13/2024	2100 Fern	SPRs	EFT
12/12/2024	1000 Broadway	8" PCCP	BEF
12/13/2024-12/17/2024	700 Boadway	21" Sewer Full Line Replacement	HRC
12/16/2024-12/19/2024	2600 S Derbigny	SPRs	EFT
12/18/2024-TBD	900 Broadway	24" Sewer Main	HRC
12/20/2024	3700 Clara	8" Sewer PR	EFT