

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30259 Carrollton Basin No. 18**

**Submitted By: Gregory Plaisance**

**Submission Date: 1/31/2025**

**Time Period Covered: 2/3/2025-2/14/2025**

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/3/2025-2/21/2025	900 Broadway	24" Sewer Main	HRC
2/3/2025	9100 Dixon	Post CCTV	Premium Environmental
2/4/2025-2/5/2025	9000 & 9100 Dixon	8" PCCP	HRC
2/5/2025	1900 Fern	Post CCTV & Lateral Launch	Premium Environmental
2/5/2025-2/6/2025	1200-1000 Broadway	Pour Curb, S/W, and ADA	BEF
2/6/2025-2/14/2025	9000 & 9100 Dixon	Wreck & Form 8" PCCP	HRC
2/7/2025	600 Broadway	Post CCTV	Premium Environmental
2/10/2025-2/14/2025	9100 Palmetto	8" Sewer Main	HRC
2/10/2025	700 Broadway	Post CCTV/Mandrel	Premium Environmental
2/11/2025	7200 Nelson & 2200 Fern	Lateral Launch & Post CCTV	Premium Environmental
2/12/2025	2200 Fern, 2100 Fern, 7300 Colapissa	Post CCTV	Premium Environmental
2/13/2025	4000 Eagle, 9100 Peach, 3700 Clara	Post CCTV	Premium Environmental
2/14/2025	3800 Hamilton & 2600 S Derbigny	Post CCTV	Premium Environmental