

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 4/14/2025

Time Period Covered: 4/14/2025-4/25/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/14/2025	2200 Fern	SPRs	EFT
4/14/2025	3100 Pine	Pour Curb	HRC
4/14/2025	8500 Palmetto	Pour Curb	HRC
4/14/2025	9100 Palmetto	Pour Curb	HRC
4/15/2025	2100 Fern	SPRs	EFT
4/16/2025	3800 Hamilton	Asphalt Binder	HRC
4/16/2025-4/17/2025	2600 S Derbigny	SPR	EFT
4/17/2025-4/23/2025	9100 Palmetto	Roadway Restoration	HRC
4/18/2025	3900 Hollygrove	EFT Rework	EFT
4/18/2025	1900 Fern	Lateral Launch	Premium Environmental
4/21/2025	2000 Broadway	CCTV and Lateral Launch	Premium Environmental
4/21/2025	7100-7200 Nelson	Asphalt Binder	HRC
4/21/2025	3400 Clara (116-058/116-050)	8" CIPP	BLD
4/21/2025	3400 Clara (116-068/116-067)	8" CIPP	BLD
4/22/2025	3700 Clara (107-055/116-064)	8" CIPP	BLD
4/22/2025	3700 Clara (116-071/116-068)	8" CIPP	BLD
4/23/2025	3900 Mistletoe	8" CIPP	BLD
4/24/2025	7100 Nelson	8" CIPP	BLD
4/25/2025	9100 Peach	18" CIPP	BLD