

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction
Project Name and Number: 30259 Carrollton Basin No. 18
Submitted By: Gregory Plaisance
Submission Date: 4/4/2025
Time Period Covered: 4/7/2025-4/18/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/7/2025-4/8/2025	9100 Palmetto	Form Roadway	HRC
4/8/2025	7300 Nelson	Asphalt Binder	HRC
4/9/2025	9100 Palmetto	8" PCCP	HRC
4/9/2025-4/11/2025	7200 Nelson	Roadway Restoration	HRC
4/14/2025-4/15/2025	2200 Fern	SPRs	EFT
4/14/2025-4/16/2025	7100 Nelson	Roadway Restoration	HRC
4/16/2025-4/17/2025	2100 Fern	SPR	EFT
4/17/2025-4/18/2025	7300 Colapissa	Roadway Restoration	HRC
4/18/2025	2600 S Derbigny	SPRs	EFT