

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 7/16/2025

Time Period Covered: 7/14/2025-7/25/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
7/14/2025-7/15/2025	7800 Belfast	Asphalt Wearing	C&M
7/15/2025	7300-7200 Nelson	Mill	C&M
7/16/2025	7100 Nelson	Mill	C&M
7/17/2025	3400 Clara	8" CIPP	BLD
7/17/2025-7/18/2025	7300-7100 Nelson	Asphalt Wearing	C&M
7/21/2025	1900 Fern	8" SPR	HRC
7/22/2025-7/25/2025	2000 Broadway	8" SPRs	HRC
7/23/2025-7/24/2025	900 Broadway	Form	BEF
7/25/2025	700 Broadway	Pour 8" PCCP	BED
7/25/2025	700 Broadway	Roadway Restoration	BEF