

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 7/21/2025

Time Period Covered: 7/21/2025-8/1/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
7/22/2025-7/23/2025	1900 Fern	8" SPR	HRC
7/23/2025-7/24/2025	900 Broadway	Form & Pour	BEF
7/24/2025	3400 Clara	8" CIPP	BLD
7/24/2025-8/1/2025	2000 Broadway	8" SPRs	HRC
7/25/2025	3800 Hamilton	8" CIPP	BLD
7/25/2025-8/1/2025	700 Broadway	Roadway Restoration	BEF
7/28/2025	2100 Fern	8" CIPP	BLD
7/29/2025	2200 Fern	8" CIPP	BLD
7/30/2025	1900 Fern	8" CIPP	BLD
7/31/2025	3900 Hollygrove	8" CIPP	BLD
8/1/2025	2600 S Derbigny	8" CIPP	BLD