

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 8/12/2025

Time Period Covered: 8/11/2025-8/22/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/11/2025	1900 Fern	8" CIPP	BLD
8/12/2025	1900/2100/2200 Fern	Form S/W & D/W	HRC
8/14/2025-8/15/2025	1900/2100/2200 Fern	Asphalt Binder and Wearing	HRC
8/15/2025-8/18/2025	600 Broadway	Bypass Set-up	United Rentals
8/18/2025	1900/2100/2200 Fern	Pour S/W & D/W	HRC
8/19/2025	600 Broadway	21" CIPP	BLD & Premium Environmental
8/20/2025-8/27/2025	700 Broadway	Roadway Restoration	BEF
8/20/2025	2600 S Derbigny	8" CIPP	BLD
8/21/2025	2200 Fern	8" CIPP	BLD
8/22/2025	3900 Hollygrove	8" CIPP	BLD