

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 12/18/2024

Time Period Covered: 12/16/2024-12/27/2024

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/16/2024	SWB	Lime Cart Delivery	SWB
12/17/2024	SWB	Lime Cart Delivery	SWB
12/17/2024-12/20/2024	1700 Eagle	6" Sewer Main	EFT
12/18/2024-12/23/2024	1500 Eagle	Bore Pits	HRC
12/23/2024	1800 Eagle	8" Sewer PR at USMH	EFT
12/24/2024-12/25/2024	Christmas Break	No Work	No Work
12/26/2024	Birch & Eagle	16" Casing Bore & Installation	David Loque & HRC
12/26/2024-12/27/2024	1600 Eagle	6" Sewer Main	EFT
12/27/2024	Birch & Eagle	8" Sewer Main & SMHs	HRC