

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	24							Aug 18, '24							Aug 25, '24						
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T					
1		30260 Carrollton Basin No. 19																										
2																												
3		Two Week Look Ahead	9 days	Tue 9/3/24	Fri 9/13/24																							
4																												
5		Sewer Rehabilitation																										
6																												
7		1900 Eagle St	13 days	Tue 9/3/24	Thu 9/19/24																							
8		Excavate Boring Pits	2 days	Tue 9/3/24	Wed 9/4/24																							
9		Jack and Bore	1 day	Fri 9/6/24	Fri 9/6/24	8																						
10		Build SMHs	3 days	Fri 9/6/24	Tue 9/10/24	9																						
11		Install 8" Sewer Main	6 days	Wed 9/11/24	Wed 9/18/24	10																						
12		Install 6" Sewer Main	2 days	Wed 9/11/24	Thu 9/12/24	10																						
13		Tie in SHCs	2 days	Fri 9/13/24	Mon 9/16/24	12																						
14		Cohn & Eagle St	5 days	Thu 9/5/24	Wed 9/11/24																							
15		Excavate Boring Pits	1 day	Thu 9/5/24	Thu 9/5/24																							
16		Jack and Bore	1 day	Fri 9/6/24	Fri 9/6/24																							
17		Install 8" Sewer Main	1 day	Mon 9/9/24	Mon 9/9/24	16																						
18		Build SMHs	2 days	Tue 9/10/24	Wed 9/11/24	17																						
19																												
20		CCTV																										
21																												
22		1800 Eagle St	2 days	Tue 9/3/24	Wed 9/4/24																							
23		Pre CCTV	1 day	Tue 9/3/24	Tue 9/3/24																							
24		Lateral Launch	1 day	Wed 9/4/24	Wed 9/4/24																							
25		1300 Eagle St	1 day	Thu 9/5/24	Thu 9/5/24																							
26		Lateral Launch	1 day	Thu 9/5/24	Thu 9/5/24																							

Project: 30260 Two Week Look
Date: Fri 8/30/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			