Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction Project Name and Number: 30260 Carrollton Basin No. 19 Submitted By: Gregory Plaisance Submission Date: 1/14/2025 Time Period Covered: 1/13/2025-1/24/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/13/2025	1500 Eagle	Finish Bore Pits	HRC
1/14/2025	1500 Eagle	16" Casing Bore and Installation	HRC & David Loque
1/14/2025-1/17/2025	1600 Eagle	6" Sewer Main & SHCs	EFT
1/15/2025-1/17/2025	1500 Eagle	8" Sewer Installation & SMHs	HRC
1/15/2025-1/17/2025	1500 Eagle	24" & 21" Drain PRs	HRC
1/20/2025	SWB	Lime Cart Delivery	SWB
1/20/2025-1/24/2025	1500 Eagle	6" Sewer Main Installation	EFT
1/20/2025-1/24/2025	1600 Eagle	8" Sewer Main Installation	HRC